Quadriga contracts LTD

Project Change Request Form

(This is not a Contract Instruction)

Change Request No: 1

Project: Murgartroyd Brine Pump

Site Address: Brooks Lane Industrial Estate
Middlewich
Cheshire
CW10 0JG

Description of Works: Flashinng detail

Change Initiator: Peter Doolan

Date Initiated: 07/11/2019

Date Decision Required By / Urgency: 11/11/2019 / HIGH

Description of Change:

Ref:	Details (Including reasons for change):	Cost Implication (£ exc VAT) Omit:	Cost Implication (£ exc VAT) Add:	PC Impact (Days)	Change Authorisation (Tick to Confirm): Proceed	Revise & Resubmit	Rejected
1.1	Installation of 4no fabricated flashing details to gantrey legs. Ref Drawing SK01_REVA_19.10.31		£1,826.25	1			

Supporting Documents:

Insert supporting document titles/reference here.

Change Impact Review: Details:

Design Effects:			**Planning / Building Regs Impact:**		
Cost Effects:			**Management Cost Impact:**		
Programme Effects:	X	Additional 1 days to programme	**Design Cost Impact:**		
H&S Impact			**Listed Building Impact:**		

Change Authorisation:

Employer		Employer's Representative		Contracts Manager	
Name:	Kerry Kirwan	**Name:**	Mark Newton	**Name:**	Peter Doolan
Company:	Middlewich Heritage Trust	**Company:**	Appleyard & Trew	**Company:**	Quadriga Contracts Ltd
Date:		**Date:**		**Date:**	
Signature:		**Signature:**		**Signature:**	

Distribution: ☐ Employer ☐ Employer's Rep ☐ CM ☐ QS ☐ Trade Contractor